

~~CONFIDENTIAL~~

OL/NBPO WEEKLY REPORT - PERIOD ENDING 17 SEPTEMBER 1986

1. PROGRESS REPORTS ON TASKS ASSIGNED BY THE DCI/DDCI AND

DDA:

*yes ** The office of Logistics will conduct
 A. A TOUR OF THE NEW HEADQUARTERS BUILDING FOR THE
 DEPUTY DIRECTOR FOR CENTRAL INTELLIGENCE HAS BEEN RESCHEDULED FOR ON
 6 OCTOBER 1986.

yes & B. IN RESPONSE TO A DDA MANAGEMENT STAFF REQUEST, THE
 NEW BUILDING PROJECT OFFICE (NBPO), OL, IS COORDINATING A REVIEW
 OF THE NEW BUILDING SUPPORT BUDGET FOR FY-88 AND THE OUTYEARS.
 THIS TASK IS IN RESPONSE TO A CONGRESSIONAL REQUEST THAT THE
 ENTIRE NEW BUILDING SUPPORT PROGRAM BE REVIEWED TO DETERMINE WHERE
 COSTS COULD BE REDUCED.

2. ITEMS OR EVENTS OF MAJOR INTEREST THAT HAVE OCCURRED
DURING THE PRECEDING WEEK:

was in last weeks notes ~~CONFIDENTIAL~~

(OSD), THE NEW BUILDING PROJECT OFFICE (NBPO), OL, PROVIDED A
 BRIEFING ON AND A TOUR OF THE NEW HEADQUARTERS BUILDING ON 9
 SEPTEMBER 1986.

yes & Office of Logistics reports that the
 B. RESURFACING OF THE NORTH LOT AT HEADQUARTERS BEGAN
 ON MONDAY 15 SEPTEMBER. LANES A THROUGH C WILL BE BLOCKED OFF
 ISLANDS, INSTALLATION
 LOT

WAS
 IN F.
 THE NEW SECURITY CONTROL CENTER. EXCAVATION FOR
 BEGIN ON OR ABOUT 24 SEPTEMBER FOR THE NEW STRUCTURE.

yes & *OL reports that*
 D. INSTALLATION OF THE EXTERIOR CURTAIN WALL GLASS ON
 THE NEW HEADQUARTERS BUILDING WAS STARTED THIS WEEK. UPON
 COMPLETION OF THIS SEGMENT, SCHEDULED FOR NOVEMBER, THE CENTER AND
 NORTH SECTIONS WILL BE SEALED FROM THE WEATHER. EXTERIOR RF
 SHIELDING MATERIALS WILL FOLLOW THAT ACTIVITY.

yes & E. THE NEW HEADQUARTERS BUILDING BID PACKAGE NO. 2
 CONTRACTOR CONTINUED EXCAVATING TO LOCATE A CHILLED WATER LEAK ON
 THE SOUTHSIDE CHILLED WATER MAINS. PREVIOUSLY, THE VALVES HAD
 BEEN EXCAVATED ON THE CHILLED WATER PIPING, BUT THE VALVES WERE
 FOUND NOT TO BE LEAKING. DUE TO THE WATER LEAK ON THIS CRITICAL
 CHILLED WATER SYSTEM, THE CONTRACTOR WILL BE DIRECTED TO CONTINUE
 DIGGING UNTIL THE LEAK IS FOUND.

3. EVENTS ANTICIPATED DURING THE COMING WEEK:

~~SECRET~~
Due to a water leak on the southside critical chilled water mains, OL has directed the contractor ~~to find~~ to continue efforts until the leak is stopped.